

FINAL PROJECT COMPLETION REPORT

Project Name and Number: Veterans Park -2200 West Extension, RD-17-07

Description: Construct an access from the Veteran's Park Loop Road to 2200 West.

Contractor:	Black Forest Paving	Construction Status:	100%
Original construction contract amount:			\$ 428,269.00
Total Change Or	der amount:		\$ 7,800.00
Current construction contract amount:			\$ 436,069.00
Total Change Orders as a percentage of original contract:			2%
Completion sche	edule:		
Notice to Proceed:			4/23/2018
Final	Completion:		8/20/2018

Summary of Change Orders:

Description

Change Order No. 1 - New storm drain connection, landscape repair \$ 7,800.00

Total Change Order Amount \$ 7,800.00