



FINAL PROJECT COMPLETION REPORT

Project Name and Number: RD-18-03 Haun Drive Overlay Project

Description: Mill and overlay, concrete sidewalk/curb and gutter pumping, shoulder maintenance along Haun Drive (8600 South) from 2700 West to 3200 West

Contractor(s): Canyon Pipeline Construction, TDM LLC, Innovative Marking Systems LLC, Interstate Barricades, West Jordan City Public Works **Construction Status:** 100%

Total Change Order amount: \$ -

Final construction amount: \$ 195,128.30

Total Change Orders as a percentage of original contract: 0%

Completion schedule:

Notice to Proceed: 10/8/2018
 Final Completion: 12/17/2018

Summary of Change Orders:

	Description		
1		\$	-
Total Change Order Amount		\$	-

FINAL PROJECT COMPLETION REPORT

Project Name and Number:

RD-18-03 Haun Drive Overlay Project



Existing Typical Asphalt Conditions



Existing shoulders in need of maintenance

FINAL PROJECT COMPLETION REPORT

Project Name and Number:

RD-18-03 Haun Drive Overlay Project



Final 2" Overlay (Haun Drive)



Final 2" Overlay (2940 West Culd-de-sac)

